



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/05/2026

Area: CHP

Equipment	Job
CC 25,27,27A and TTs	PPM was done
CC 7 and CC 9	Sump pump maintenance done
CM 28	Burnt cables removed and cable dressing done
CC 219	Mechanical BRS unit installed ,wiring completed
All yard HT couplers	Heating element inspected,found all are working
JH C 19,212,CC 126D/E	Hoist panels maintenance done
CC 31,38,48,49,SCR 1,5	Running inspection done