



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 08/06/2026

Area: IOSA

Equipment	Job
OC-23A	DUE TO INDUCTION VOLTAGE EVEN AFTER SOME PULLCHORDS OPERATED IS NOT SHOWING IN SYSTEM, CHECKED AND FOUND INDUCTION IS FROM FIELD DEVICES TO CJB. CHECKING AND RECTIFICATION IN PROGRESS.
WOBR-FLS	YARD CONVEYOR INTERLOCK ZSS PLATFORM STRUCTURE FABRICATION IS IN PROGRESS.
WOBR- FLS	SLEW/BW HYDRAULIC POWER PACK PUMP-1 MOTOR TERMINATION DONE AFTER REMOVING DEFECTIVE CABLE.
WOBR (FLS)	LUFFING STANDBY MOTOR MEGGERING DONE.
OC-18A	COVERING OF PCS AND BSS IS IN PROGRESS
WOBR(LnT)	COVERING OF FIELD DEVICES AND JB IS IN PROGRESS
OC-17A	PPM DONE ON FIELD DEVICES