



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 20/05/2026

Area: OHP

Equipment	Job
Yard conveyors BRS	circuit checking is done and report prepared.
yard HT couplers space heaters	inspection is done.
co-25,26,27,33m,32,31 h/e hoists	ppm is done.
co-77,84	motor and panel side ppm is done.
brc-1 on co-28	All drives ppm is done. VFD panels blowing is done.
co-8a pullchord lamp	lamp circuit purpose cable laid from h/e to yard entry point.
co-60 ; co-66 pullchords	inspection and maintenance is done.
co-49 h/e area, co-44 h/e area; co-6a h/e area.	lighting is improved; co-6a h/e circuit rectified.
bpc-3, co-16a,16b,17a,17b	motor and panel side ppm is done. H/e hoists ppm is also done.
co-6 pullchords	inspection is done, mechanism not working switches identified and bypassed.
co-1a; co-8	motor's both ends greasing is done.