



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 31/07/2026

Area: CHP

Equipment	Job
CC 28/29 TT	Cables inspected
CC 220/221	Gallery lighting ckt problem rectified
CC 26A TT	Cable terminated back at slip ring unit and power charged
CCR road	Lighting cable jointed
CCR road	OFC cable laid with telecom group
CC 44	Local ckt wiring problem rectified and tested
CC 44	Motor vibration readings noted
CC 42,125,126,217 to 223	Motor greasing done
CC 53	Drive 1 motor removed for over hauling and spare motor placed on the bed