



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/05/2026

Area: OHP

Equipment	Job
vs-1,2,3,4,vf-14,15,16,17,18,19,20	motor and panel side ppm is done.
1-141lc6 sump pump pipeline	pipeline repair work is under progress.
co-70, bpc-1	motor , panel and safety devices ppm is done. co-70 greasing is done.
brc-2 on co-30	It motors canopy is checked and belt canopy is provided,
1-14lc4 ; 1-141lc3 Top Floor	housekeeping is done
cbms on co-6a	motor meggered, failed, sent to ERS .
brc-1,2,3	bucket wheel motors inspection is done, and proper packing was provided at TB.
wobr-1 on co-26	rio and panels blowing is done. RIO is closed properly to prevent further dust accumulation.
repair bay HT transformer	The tank base leakage welding job is in progress.
co-4a brs	checked and restored in circuit.
co-16 pullchord	checked and restored in circuit.
tt-3 pcrd cable	change over point drum was fixed back and proper welding was done.
brc-1 on co-28	ht transformer, Primary and Secondary side checked and cleaned.