



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/06/2026

Area: OHP

Equipment	Job
co-9 pullchord	checked and restored in circuit.
co-3a LDB, co-14 side 1-ph sockets	supply rectification is done.
brc-2 on co-30 ; IO-8 panel	ppm is done. IO-8 co-32 BRC HT IO panel trip mechanism rectified .
co-17,18 gallery ; co-3a bay (Top) lighting , co-8,9,10,2a gallery ; co-5 tunnel wall side	lighting is improved.
brc-4 on co-8a	BW-1 solenoid plug is replaced and trail run is taken
co-59,62,66,69	safety devices ppm is done.
BF-1a,2a,7a,8a,9a	motor side ppm is done
co-50,53,56,41a,42a H/E hoists	Hoists ppm is done
CO-90	The DOL feeder was modified to a reversible conveyor and interlocked with CO-91 for forward operation and CO-115 for reverse operation. A Reverse Enable bit has also been interlocked. The reverse command can be executed only when this bit is set high by CRMP; otherwise, normal forward operation remains enabled.
co-35 mechanical BRS	New mechanical BRS made ready and is installed and electronic one kept in bypass,