



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 30/09/2026

Area: OHP

Equipment	Job
jh-6, jh-2 ldb, hoist panels	ppm is done.
Misc.	vf-8a,9a,10a area ; WF-2, area.. lighting improved. co-14b bss switch found loose, fixed back in place.
Air blasters	Daybins-1 , sb-6 area, losp-1 all air blasters circuit checked and found working.
co-51 belt drive	motor and panel side checked, found ok.
co-35a BRS	sensors are replaced with those from rco-2a for observation.
co-35a middle area chute vibrator	replaced with spare one and old motor dismantled at lucky store.
Unit-2 all conveyors	Field devices are checked and removed the bypasses found.
brc-4 on co-8a	bw coil current output is increased from 510 mA to 560 mA on operational and mechanical request.
wbr-3 on co-25	pcrd motor is replaced with the one from wbr-2 on co-29. removed motor shifted to hvmcc-1.
co-7	motor and panel side ppm is done