



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/09/2026

Area: OHP

Equipment	Job
Idler Type ZSS.	2 No.'s Preparation is done and kept at LBDS.
Crusher MCC .	De-watering is done.
JH O-3 Takeup area ; Ground Hoppers	co-8,9,10 take up lighting circuit problem rectified and restored illumination. Ground Hoppers Timer is replaced and kept lighting in timer mode.
co-8,11	motor and panel side ppm is done.
VF-10 motors fell down	Mechanical team on job.
losp-2 entrance approach road ; co-12a takeup area	Illumination improved
co-9a brs ; co-43a brs ; co-11a pullchord; co-56 DMPR	restored in circuit
brc-3 on co-34	shifted from co-34 to 33m
wbr-4 on co-6a	LT M8 motor coupling welded and checked. m6 motor to be replaced. M6 failed motor removed and shifted to HVMCC-1 and coupling is removed.. M6 gearbox issue informed mechanical.
brc-4 on co-8a	oil cooler fan mpcb is tripping, due to core problem. spare core used and restored Oil cooler
co-35a brs	shifted towards head end on operation requirement