



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 27/05/2026

Area: OHP

Equipment	Job
wobr-3 on co-29	Bw was tripping intermittently, observed cable entry point flash in motor TB, straight ferule luggin was done and trail run is taken. Observed Boom was swinging when luff is done, informed mechanical and operation.
BRC-2 on co-30	Ht transformer primary side cable support channel is provided . Oil leak is observed at the same place where metal putty was applied previously.
brc-3 on co-34	shifted from co-34 to co-33m.