



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 10/06/2026

Area: OHP

Equipment	Job
co-28,27a,30a,32a,34a,36a	motor side ppm is done.
co-36b, rco-1a	motor and panel side ppm is done.
Welding machines at co-46, 36, LOCP-1 VS level, LOCP-1 crusher level	Jumpers along with lugs have been fixed and old cables removed.
BRC-1 on co-28 ; co-78,85,87,83	motor and panel side ppm is done. BRC-1 pcrd proper winding is done, guide adjusted along with mechanical. BRC-1 lighting is improved.
brc-3 on co-33m	Interlock panel, Drive panels MCC, VFD panels blowing is done. Interlock panel tightness is checked.
2 Spare mechanical BRS	Preparation is under progress.
tbs-7 on co-19	CRMP side thruster brake is repaired and restored its operation. Brake regulation is also done. CHP side thruster brake needs to be replaced.
co- 3B. 76R, 4A, 17,18 ; co-17 H/E hoist	hoist ppm is done, LDB ppm is done, All galleries lighting is improved.
tbs-6 on co-7a left luff	checked brake panel circuit , off delay timer is not working, to be replaced .
wobr-4 on co-6a	hydraulic oil tank temperature trip was changed from 65 to 70 and reset from 60 to 65 on mechanical request.