



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 10/10/2026

Area: OHP

Equipment	Job
co-66 beltsway	2 switches at tail end replaced and checked.
rsc-10a Belt drive	cjb side circuit modification and unnecessary cores removed, panel side modification needs to be done.
vs-2 motor	fan key way slot got enlarged and fan got removed, gave clearance for operation without fan, motor is planned to be replaced during breakdown.
co-50 and co-43a chute vibrators	panel installation ; cable laying and termination is under progress
tbs-7 on co-19	LT M1 motor failed, disconnected the motor from circuit and restored LT operations, motor to be replaced.
co-20 brs	old sensors were removed, new brs installation is under progress
co-12a BRS module	support angle is welded in place
brc- 2 on co-28 BW-1 motor	motor replaced and trail run is taken. Failed motor shifted to HVMCC-1 and coupling is removed.