



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/05/2026

Area: OHP

Equipment	Job
JH o-3 to o-4 gallery 1-ph sockets	rectified and restored their working.
co-14,co-6 pullchords	cable defects rectified and restored in circuit.
co-10a,rsc-1a,rco-6a,vf-1a,2a,vs-1a,co-3a,4a,5a,7a,8a,9a ; bf-1a,2a,3a,4a,5a,7a,8a,9a	motor and panel side ppm is done.
T/f car auxillary supply	Auxiliary Cable Re-lugging was done.
brc-3 on co-33m interlock panel	DIN rail fixing was done.
wobr-3 on co-29	It motors canopy was fixed.
co-34a,36a,36b	safety devices ppm is done.
co-61,64	motor and panel side ppm is done.
co-16	panel side voltages and currents checked and module found ok, observed return side jamming and idlers not available, informed operation. motor and panel side ppm is done. T/E side 1-phase socket rectified.
repair bay HT transformer	The tank base leakage welding job is in progress.
tbs-1 on co-23	shifted from co-23 to co-22