



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 08/05/2026

Area: OHP

Equipment	Job
tbs - 4 on co-5a	ppm is done.
co-5,6,7 tail end lighting JB's	blowing is done.
co-1a side tunnel sump pump	ppm is done.
co-44,45,46,111,112,113,vf-21,22,23 ; co-4a,3b	motor and panel ppm is done.
cbms on co-6a	motor shaft and pinion was danged, removed pinion and submitted for drawing preparation.
co-38a,38b	safety devices ppm is done.
co-59,62 belt and carriage, 67,70	motor and panel side ppm is done.
brc-3 on co-33m	zss interlock cage arrangement is modified and trail run is taken.
WOBR-3 ON co-29	bucket wheel motor failed, replace with spare one and trail run is taken, failed motor sent to ERS, Spare motor coupling is fixed and made ready.