



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/10/2026

Area: OHP

Equipment	Job
co-10a Mechanical BRS	Lever Arm was missing , provided a spare one and restored in operation. BSS is also checked and found working.
CR-1a	motor and panel side ppm is done; motor greasing is done.
co-20 BSS	1) Head End BSS switches replaced and restored in circuit. Bit is 149.2 at HVMCC-1 RIO. 2) For co-20 at co-14b point main gate side switch is replaced.
All Yard stacking conveyors BSS	checked and restored in circuit. 1)co-24 main gate side bss switch handle is missing , switch to be replaced. 2) co-22 chp side handle missing provided.
wobr-2 on co-29	pcrd motor is fixed in place and termination done.