



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/09/2026

Area: OHP

Equipment	Job
co-11a brs	checked no problem found, electronic brs may be acting due to holes.
co-7 and co-1a middle	tunnel area lighting is improved
co-8a to co-6a space heaters	checking is done.
1-14lc4,lc8 ; om-12 ; co-5 tunnel wall side; lc3,lc-5	de-watering is done. om-12 peripheral area water logging to be cleared.
co-16a,16b,17a,17b ; co-14a,14b hoists	ppm is done
co-14b to co-20	chute vibrator is fixed and checked in auto mode.
co-36,37,47,48 ; co-78,82,83,85,86,87,35 ; vf-26,27	motor and panel side ppm is done
RSCO-10A Belt drive panel outgoing R phase	Running inspection defect observed and tightening was done.
co-11 panel outgoing	Running inspection defect observed and tightening was done.
brc-1 on co-30	BC direction changed, ZSS interlock cages and CJD swapped, to enable feeding towards co-31 ; on operational requirement. PCRD proper layering is done.