



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/06/2026

Area: CHP

Equipment	Job
CC-17,18,19,20 GALLERY LIGHTING	75W 6NO'S, 30W 3NO'S 350W 1 NO' lights installed
CC-55 METAL DETECTOR	Installation is under progress.
CC-37 ISOLATOR PANEL	Mechanism problem rectification is under progress
SCR-2	PCRD drum sensor changed and kept in circuit
SCR-1	Luffing power contactor malfunctioning sometimes. Power contactor changed
SC-8,CC-112	PPM work done