



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/06/2026

Area: OHP

Equipment	Job
co-28,8a	All exposed pull-cord switches were covered using belt pieces.
co-38a,38b	safety devices ppm is done.
co-38b	motor and panel side ppm is done.
Mechanical BRS	preparation is under progress
co-32 pullchord	cable was damaged while cleaning with JCB at multiple places, checking is under progress, Kept bypass at CJB.
space heater	co-25 space heater cable from io panel end is damaged, new cable is laid and restored its working. rest space heaters inspection is done and found ok.
wobr-2 on repair bay	All limit switches greasing is done and covered with polythene covers.
co-8,11,16, tt-3	motor and panel side ppm is done. TT-3 drum greasing, cable unwinding, and proper cable winding have been completed.
co-5,6,7 tunnel	lighting inspection is done
Radio Remote Panel set for EOT-2	received and testing done at lc7. Fixing arrangement is being made ready.