



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 16/09/2026

Incharge(s): G Eswara Rao

Shift: A

| Sl No | Area | Equipment           | Problem                                                       | Action                                                                                                                           | From                 | To                   | Remarks |
|-------|------|---------------------|---------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|----------------------|----------------------|---------|
| 1     | OHP  | rsco 6a             | c/d tripped on olr                                            | reset done                                                                                                                       | 08:15:00             | 08:25:00             |         |
| 2     | OHP  | CO 10A              | TRIPPED ON OLR/                                               | RESET DONE                                                                                                                       | 06:40:00<br>09:00:00 | 06:50:00<br>09:10:00 |         |
| 3     | OHP  | CO 29               | TRIPPED ON OLR                                                | RESET DONE                                                                                                                       | 09:10:00             | 09:20:00             |         |
| 4     | OHP  | SB-1 VF=14 side     | Bunker limit changed                                          | High limit Reduced from 67 % to 50% on operation request. Low limit also changed from 20 set,25 reset to 30 and 35 respectively. | 13:00:00             | 13:00:00             |         |
| 5     | OHP  | LC-7 lighting timer | Output bit (Q 65.1) configured at LC-7 IO rack, wiring done . | Manual ON Selector switch provided on its panel for Manual Switching                                                             | 13:00:00             | 13:00:00             |         |
| 6     | CHP  | R1 ON CC 39         | LT NOT TAKING PLACE/PCRD CABLE TENSION ACTED                  | LIMIT ADJUSTED                                                                                                                   | 11:35:00             | 11:45:00             |         |
| 7     | CHP  | CC131               | TRIPPED ON OLR                                                | RESET DONE                                                                                                                       | 13:25:00             | 13:30:00             |         |