



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 08/06/2026

Area: IOSA

| Equipment  | Job                                                                                                                                                                                      |
|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| OC-23A     | DUE TO INDUCTION VOLTAGE EVEN AFTER SOME PULLCHORDS OPERATED IS NOT SHOWING IN SYSTEM, CHECKED AND FOUND INDUCTION IS FROM FIELD DEVICES TO CJB. CHECKING AND RECTIFICATION IN PROGRESS. |
| WOBR-FLS   | YARD CONVEYOR INTERLOCK ZSS PLATFORM STRUCTURE FABRICATION IS IN PROGRESS.                                                                                                               |
| WOBR- FLS  | SLEW/BW HYDRAULIC POWER PACK PUMP-1 MOTOR TERMINATION DONE AFTER REMOVING DEFECTIVE CABLE.                                                                                               |
| WOBR (FLS) | LUFFING STANDBY MOTOR MEGGERING DONE.                                                                                                                                                    |
| OC-18A     | COVERING OF PCS AND BSS IS IN PROGRESS                                                                                                                                                   |
| WOBR(LnT)  | COVERING OF FIELD DEVICES AND JB IS IN PROGRESS                                                                                                                                          |
| OC-17A     | PPM DONE ON FIELD DEVICES                                                                                                                                                                |