



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 29/05/2026

Area: OHP

Equipment	Job
co-84 brs	sensors fixing arrangement was not proper , fixed properly and restored in circuit.
wobr-4 on co-6a	operator cabin lamp is rectified.
stacking conveyors	bypass inspection is done, co-1a brs is faulty to be rectified. TT-3 position on bpc-1 sensor faulty, co-16 mechanical brs sensor faulty.
sapre motors	LC-7 spare motors blowing and megger values recording is being done.
Transfer car	old joint got opened, re jointing is under progress ; to be kept in place after joint completion.
wobr-3 on co-29	shifted from co-29 to co-25. pcrd drum gearbox removed from wob-2 and fixed in wob-3.
wobr-2 on co-25	shifted to repair bay for Capital repair jobs. Lighting and welding machine supply is provided wherever needed.
cr-3a ; co-8a,db-1,31a,33a,35a,37a	motor and panel side ppm is done.