



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/05/2026

Incharge(s): Lal Singh

Shift: B

| Sl No | Area | Equipment        | Problem                                                                | Action                                                            | From     | To       | Remarks       |
|-------|------|------------------|------------------------------------------------------------------------|-------------------------------------------------------------------|----------|----------|---------------|
| 1     | OHP  | CO-7A TBS        | CHUT SENSOR NOT HEALTHY                                                | RESET DONE                                                        | 15:05:00 | 15:20:00 |               |
| 2     | OHP  | WBR ON CO -29    | ALL DRIVES NOT WORKING .. DOWN EM ACTED                                | LUFF UP DONE THEN KEPT IN CKT                                     | 17:30:00 | 17:40:00 |               |
| 3     | OHP  | CO-26            | OLR ACTED                                                              | RESET DONE                                                        | 18:50:00 | 18:55:00 |               |
| 4     | OHP  | BRC -4 ON CO -8A | PUMP STOPPING ON CHARGE PRESSER P-1                                    | NO ELECTRICAL PROBLEM                                             | 20:45:00 | 20:55:00 |               |
| 5     | CHP  | CC-102           | POSITION SIGNAL ON CC-105 NOT COMING FUSE BLOWN                        | FUSE REPLACED THEN OK                                             | 14:50:00 | 15:15:00 |               |
| 6     | CHP  | CC-102           | CHUT SENSOR NOT HEALTHY                                                | C/S OK IN FIELD BUT NOT REACHING IN IO RACK ... BYPASSED          | 15:15:00 | 15:45:00 | TO BE CHECKED |
| 7     | CHP  | CC-52            | MPD TRIP                                                               | RESET DONE                                                        | 16:05:00 | 16:10:00 |               |
| 8     | CHP  | CC-114           | NOT RUNNING .. 3TF-53 CONTACTOR GETTING STUCK AND CONTROL MCB TRIPPING | COIL CONNECTIONS TIGHTENED AND CONTACTOR MADE FREE THEN TESTED OK | 19:20:00 | 20:00:00 |               |