



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/05/2026

Area: OHP

Equipment	Job
brc-2 on co-30	preparation work for ht transformer oil leak job is done
co-10,2a	field devices cables along the conveyor inspection is done and found ok.
co-10,13,15,tt-2	motor and panel side ppm is done.
Failed Sump pump motors	4 sump pumps sent to ers for rectification.
co-65,66,67 h/e area	cctv supply purpose cable is laid.
1-141lc4, om-16, om-24,om-15	earth pits testing and defects recorded.
rsco-1a, rbf-1a,2a	motor side ppm is done.
cr-2a	motor and panel side ppm is done
brc-4 on co-8a	bw-1 was stopping on increase of load, checked no fault found electrically, informed operation.
110kw hydraulic pump motor	spare motor found low megger values, sent to ers for overhauling.
io-8,7	lighting is improved near the isolator panels.
om-12,lc-8,om-16,12	earth pit inspection is done and defects recorded.
co-21	electronic brs checked, mechanical brs sensor is checked and restored both brs in series.