



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 19/05/2026

Area: OHP

| Equipment                                          | Job                                                                                                                                         |
|----------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|
| TIS on co-29                                       | kept in circuit after mechanical job.                                                                                                       |
| co-4a, 76R field devices                           | inspection is done. co-4a brs maintenance is done                                                                                           |
| wobr-4 on co-6a                                    | peripheral lighting is improved.                                                                                                            |
| brc-5 on co-32                                     | mcc panels blowing is done, lighting circuit is rectified and restored lighting in MCC and outside.                                         |
| co-11a, 9a,12a, h/e hoists ; vs-1a to vs-5a hoists | ppm is done.                                                                                                                                |
| co-59,62                                           | safety devices ppm is done.                                                                                                                 |
| co-66; co-11a motor                                | greasing is done at both ends                                                                                                               |
| JH O-15 cctv supply                                | supply boxes fixed at 65 h/e and 68 t/e areas                                                                                               |
| CBMS-5a on co-6a                                   | magnet is shifted down by 20mm. Magnet incoming supply mccb mechanism failed, replaced with spare one and trail run is taken.found ok.      |
| DE-5 Fan2                                          | DMPR Tripped , motor checked , reset done and restored in auto operation.                                                                   |
| TT-1 position sensors                              | 1) pos on co-21 wire wound around the sensor was removed and restored in circuit : 2) pos on co-7a sensor was not working, left in bypass . |
| Repair bay HT Transformer Tank                     | Supporting Channels Welding is complete, oil filled, to be checked and sent to ERS                                                          |
| DE-21 bucket elevator                              | Spare motor is installed along with EnMD and trail run is taken, Checked Balanced currents 1.8Amps. Restored in Auto operation.             |