



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 08/06/2026

Area: OHP

Equipment	Job
JH o-2 tunnel	lighting is improved.
co-32 mechanical brs	kept in circuit in series with electrical brs.
wobr-4 on co-6a	m3 thruster brake replaced and trail run is taken. m5 thruster brake to be checked .
spare HT transformer	Oil shifted from mixer building, and oil filled 160ltrs. Megger and done and values recorded.
tbs-4 on co-5a ; co-5a	ppm is done, ht motor ppm is done.
co-db-1, 61,64	motor and panel side ppm is done. co-db-1 safety devices ppm is done and motor greasing is done.
LOSP-1 ground floor	Damaged LDB panel is removed, new LDB panel is installed and restored lighting.