



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/06/2026

Area: OHP

Equipment	Job
1-141LC4, OM-24,1-15LC2, 1-2LBDS-6 RIO	io racks ppm is done.
co-63 to 66 chute vibrator	Spare motor installation is done and trail run is done.
TT-1 and TT-2	pcrd cable, position sensors, vibrator motors inspection is done.
Spare VF motor	trail run is taken.
JH O -2 Hoist ; rsc0-9a	motor and panel side ppm is done
co-57 gallery	lighting is improved.
vs-1a to vs-5a hoists	ppm is done, vs-1a hoist contactor tips got stuck, made free, cleaned and tested hoist operations.
1-141LC-3 battery charger	New Battery charger supply is provided and charged, O/P DC 220V is checked.
BRC-2 on CO-30	e-stop near operator cabin side, checked bypass removed and restored in circuit.
TBS-5 ON co-24; TBS-4 ON CO-5A	Additional boom conveyor focus lamps provided
WOBR-2 on co-29	bucket wheel motor inspection done, base bolts tightness done, belt canopy provided.
TBS-6 on co-7A	left luff brake timer is replaced and tested luff operations.