



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 09/10/2026

Area: OHP

Equipment	Job
co-43a chute vibrator	3-phase supply, cable is laid from nearest pdb and terminated in module.
co-78 pullchord	checking is under progress,.
co-20 BRS	yard side brs sensors cable were damaged, new brs installation is under progress.
tbs-2 on co-20 and tbs-1 on co-21	TBS were interchanged. Transfer car pcrd is having guide problem adjusted along with mechanical.
CO-2A CJB	cjb dressing is done ; unused cables control high's were removed.
co-68 gallery, co-59 galleries ; ground hoppers LDB	LDB's and PDB's ppm is done.,
co-11a pullchord	3 meters loop cable added at h/e area and restored in circuit.
co-70 ; cf-1, vf-1 to vf-10	motor and panel side ppm is done