वी.एस.पी
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL SHIFT REPORT

Date: 02/11/2026

Shift: A

Incharge(s): Amit Roy

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|---|---|---|---|---|---|---|---|
| 1 | OHP | WOBR on CO-6A | Fault reset button stuck up | Made free and tested okay | 08:15:00 | 08:25:00 | |
| 2 | OHP | TBS on CO-5A | LT not taking place | PCRD tension acted.Released and tested okay | 09:13:00 | 09:20:00 | |
| 3 | OHP | CO-25 | Reported tripped | OLR acted.Reset done | 09:25:00 | 09:35:00 | |
| 4 | OHP | CO-10A | Reported tripped | OLR acted.Reset done | 09:45:00 | 09:55:00 | |
| 5 | OHP | TBS on CO-7A | LT not taking place | Drive tripped and PCRD tension acted.Drive reset done and tension released | 11:15:00 | 11:50:00 | Informed mechanical for guide adjustment |
| 6 | OHP | WOBR on CO-25 | Reported no power | Control tripped due to luff emergency acted.Boom lifted and tested okay | 12:55:00 | 13:10:00 | |
| 7 | OHP | Cc-22(C/D) | Reported tripped | MPCB tripped.Made on | 06:45:00 | 06:55:00 | |
| 8 | CHP | S-3 on Cc-112 | LT not taking place | PCRD panel to motor cable joint opened.PCRD MPCB and contactor failed.MPCB,contactor replaced and cable joint done and trial taken | 10:30:00 | 12:30:00 | No delay |
| 9 | CHP | CC-51A | Reported tripped | OLR acted.Reset done | 10:36:00 | 10:40:00 | |
| 10 | CHP | CC-54 | Reported tripped | OLR acted.Reset done(4 times) | 09:15:00 | 13:20:00 | |