# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 04/11/2026

Area: OHP

| Equipment | Job |
|---|---|
| co-31a,33a,37a | panel side ppm is done. |
| Misc. | 1) co-12,13 level lighting circuit rectified and improved lighting, 2) co-65,30,31a,32a,8a chute vibrators ppm is done. 3) co-34 electrical brs checked and is found working. 4) brc-1 on co-31 interlock zss cage changed. |
| co-44 | changed from DOL to VFD mode and trail run is taken, was tripping on OVD fault, increased deceleration time to 10Sec. Removed software bypasses. |
| co-17,18 ; co-35a | motor and panel side ppm is done. |
| brc-4 on co-8a | LT d2( operator cabin side ) M3 motor failed, removed and shifted to HVMCC-1, prepared spare motor planned to be fixed tomorrow. |
| wbr-6a | M1 motor and brake 2 have been replaced and tested operations |