RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 14/10/2026

Area: OHP

Equipment	Job
wobr-3 on co-25 ; co-25	motor and panel side ppm is done. wobr-25 and wobr-26 bw motor running inspection is done.
rsco-2a beltsway	fixed the levers in proper position and checked the circuit.
co-12,13 pullchord, co-11,12,13 bss	installation work under progress.
JH O-3 chute vibrators	1 phase missing at co-58 level, joint failed, rejoined and restored 3 phase supply for chute vibrators.
Misc	1) OCR vehicle shed area lighting is improved. 2) co-60 T/e area pull chord switch replaced and restored in circuit. 3) LOCP-2 stair case lighting is improved. 4) Spare 55kw 250M motor coupling fixed and made ready.
Ground Hoppers VF	Counter Weights and directions checked. Spare motor Overhauling is under progress.
tbs-7 on co-19	LT m1 motor installed and trail run is taken. Failed motor is sent to ERS.
WOBR-4 on co-6a	Boom Conveyor pull chord installed, restored in circuit. Old BC ZSS modules removed from site.
co-36,37,47,48,49	motor , panel, field devices ppm is done. Faulty devices are noted, RSCO-2a BSS circuit checked,. OM-10 RIO ppm is done.