वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 25/10/2026

Shift: A

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO-25	Overload acted	Reset done	06:40:00	06:50:00	
2	OHP	CO-26	Overload acted	Reset done	10:20:00	10:25:00	
3	OHP	CO-34	Thermal OLR acted	Reset done	09:10:00	09:15:00	
4	OHP	CO-34	Mechanical BRS and Electronic BRS circuit rectifed and feedback checking done	Both are in series	11:30:00	12:00:00	No delay
5	CHP	CC-131	Overload acted	Reset done	11:10:00 13:15:00	11:15:00 13:20:00	
6	CHP	SCR-10 ON CC-105	Slew not working. Found slew area limit switch jammed due to material	coal cleared and given for running	08:35:00	08:50:00	
7	CHP	SCR-7 ON CC-40	Slew movement is in high speed.	Redued the solenoid currents from 340mA to 300mA	10:45:00	11:00:00	
8	CHP	Misc, comm unication	CCR to construction office OFC patch-cord cable damaged by rats.	New patch cord cable changed and cores cleaned properly toi establish communication. NODE RED status made OK	09:00:00	10:40:00	
9	WT	CP-4	Forward limit switch replaced and movement checked	Found OK	07:30:00	08:30:00	No delay