# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 13/10/2026

Area: OHP

| Equipment | Job |
|---|---|
| misc. | old ocr ceiling fan repalced. New ocr wall mount fan damaged, removed. |
| tbs-4 on co-22 | LT brake towards crmp side was installed by mechanical , supply is connected and brake regulation is done. |
| brc-4 on co-8a | pcrd mpcb replaced and restored pcrd healthy in circuit. |
| co-78 pullchord | 2 switches bypassed, 3 switches spare contact is used and restored in circuit. co-77,78 T/e area illumination is improved. |
| co-15a and daybins Peripheral lighting | All peripheral lighting is put on PLC timer relay. BPC-3 t/e and gallery illumination is improved. |
| VF-10 | m1, motors end cover came off, and m2 base bolts became loose. m1 motor replaced from vf-9 one, m2 base bolts replaced and trail run is taken. Direction and counterweight angle ensured and restored for operation. |
| co-50 to 51 chute vibrator | plc core traced, programmed and auto mode operation is checked. |
| co-20 yard brs | module fixed back in place properly, old module removed. co-49 chute brs working is checked. |
| co-8a | damaged switches replaced, and restored pullchord in circuit. co-28 pullchord inspection is done. |