RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 13/10/2026

Area: OHP

Equipment	Job
misc.	old ocr ceiling fan repalced. New ocr wall mount fan damaged, removed.
tbs-4 on co-22	LT brake towards crmp side was installed by mechanical , supply is connected and brake regulation is done.
brc-4 on co-8a	pcrd mpcb replaced and restored pcrd healthy in circuit.
co-78 pullchord	2 switches bypassed, 3 switches spare contact is used and restored in circuit. co-77,78 T/e area illumination is improved.
co-15a and daybins Peripheral lighting	All peripheral lighting is put on PLC timer relay. BPC-3 t/e and gallery illumination is improved.
VF-10	m1, motors end cover came off, and m2 base bolts became loose. m1 motor replaced from vf-9 one, m2 base bolts replaced and trail run is taken. Direction and counterweight angle ensured and restored for operation.
co-50 to 51 chute vibrator	plc core traced, programmed and auto mode operation is checked.
co-20 yard brs	module fixed back in place properly, old module removed. co-49 chute brs working is checked.
co-8a	damaged switches replaced, and restored pullchord in circuit. co-28 pullchord inspection is done.