वी.एस.पी
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL SHIFT REPORT

Date: 13/10/2026

Shift: B

Incharge(s): Saurabh Kumar Yadav

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|---|---|---|---|---|---|---|---|
| 1 | OHP | tbs on con 20 | LT not working,drive tripped | reset | 15:10:00 | 15:20:00 | 2 times |
| 2 | OHP | BRC on co 31 | CT not working,drive tripped in Oh2 | reset | 18:00:00 | 18:15:00 | panel fan not working |
| 3 | OHP | WOBR on Co 29 | LT not working,OT acted | Ot released | 18:30:00 | 18:40:00 | |
| 4 | CHP | CC 32 scr5 | b/c not running,c/s problem | c/s nut and bolt replaced | 14:00:00 | 14:30:00 | |
| 5 | CHP | CC 106 scr8 | Lt not working,control mcb tripped | made on | 20:25:00 | 20:40:00 | |
| 6 | CHP | CC 31 | yard motor tripped in o/l | reset | 19:40:00 | 19:50:00 | |
| 7 | CHP | CC 32 scr2 | LT not working | wrong complaint | 20:00:00 | 20:15:00 | |
| 8 | CHP | CC 54 | mpd tripped | reset | 19:15:00 | 19:20:00 | 5 times |
| 9 | CHP | CC 54 | stopped in ZSS fault,due to overload | informed operation | 17:33:00 | 17:43:00 | |
| 10 | CHP | CC 52 | mpd tripped | reset | 19:15:00 | 19:20:00 | |
| 11 | WT | CC 2 | ZSS acted, probe problem loose connection | bypass in program 5 wagon tippled than kept in ckt,probe connected in module | 20:30:00 | 20:40:00 | |