वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 02/11/2026

Shift: A

Incharge(s): Amit Roy

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	WOBR on CO-6A	Fault reset button stuck up	Made free and tested okay	08:15:00	08:25:00	
2	OHP	TBS on CO-5A	LT not taking place	PCRD tension acted.Released and tested okay	09:13:00	09:20:00	
3	OHP	CO-25	Reported tripped	OLR acted.Reset done	09:25:00	09:35:00	
4	OHP	CO-10A	Reported tripped	OLR acted.Reset done	09:45:00	09:55:00	
5	OHP	TBS on CO-7A	LT not taking place	Drive tripped and PCRD tension acted.Drive reset done and tension released	11:15:00	11:50:00	Informed mechanical for guide adjustment
6	OHP	WOBR on CO-25	Reported no power	Control tripped due to luff emergency acted.Boom lifted and tested okay	12:55:00	13:10:00	
7	OHP	Cc-22(C/D)	Reported tripped	MPCB tripped.Made on	06:45:00	06:55:00	
8	CHP	S-3 on Cc-112	LT not taking place	PCRD panel to motor cable joint opened.PCRD MPCB and contactor failed.MPCB,contactor replaced and cable joint done and trial taken	10:30:00	12:30:00	No delay
9	CHP	CC-51A	Reported tripped	OLR acted.Reset done	10:36:00	10:40:00	
10	CHP	CC-54	Reported tripped	OLR acted.Reset done(4 times)	09:15:00	13:20:00	