# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 14/10/2026

Area: OHP

| Equipment | Job |
|---|---|
| wobr-3 on co-25 ; co-25 | motor and panel side ppm is done. wobr-25 and wobr-26 bw motor running inspection is done. |
| rsco-2a beltsway | fixed the levers in proper position and checked the circuit. |
| co-12,13 pullchord, co-11,12,13 bss | installation work under progress. |
| JH O-3 chute vibrators | 1 phase missing at co-58 level, joint failed, rejoined and restored 3 phase supply for chute vibrators. |
| Misc | 1) OCR vehicle shed area lighting is improved. 2) co-60 T/e area pull chord switch replaced and restored in circuit. 3) LOCP-2 stair case lighting is improved. 4) Spare 55kw 250M motor coupling fixed and made ready. |
| Ground Hoppers VF | Counter Weights and directions checked. Spare motor Overhauling is under progress. |
| tbs-7 on co-19 | LT m1 motor installed and trail run is taken. Failed motor is sent to ERS. |
| WOBR-4 on co-6a | Boom Conveyor pull chord installed, restored in circuit. Old BC ZSS modules removed from site. |
| co-36,37,47,48,49 | motor , panel, field devices ppm is done. Faulty devices are noted, RSCO-2a BSS circuit checked,. OM-10 RIO ppm is done. |