वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 13/11/2026

Shift: A

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	TBS ON CO-22	PCRD cable got stuck at the drum and HT insulation found damaged.Cable made free by mechanical.	cable unwinding done. HT tape provided for proper insulation and loop provided for stacking. Drum arrested and pcrd feeder power made off	06:30:00	08:00:00	
2	CHP	CC-54	overload tripped	Reset done	09:25:00	09:30:00	
3	CHP	CC-114	pullcord not healthy. Found pullcord in acted condition	Released and made OK	13:15:00	13:25:00	
4	CHP	RECL-1 ON CC-36	B/C not running. Found cage interlock stuck up due to coal piece.	cage made free	08:55:00	09:10:00	
5	CHP	RECL-1 ON CC-36	B/C not running. Found B/C healthy is not coming.MPR reset button stuck up	Made free	10:45:00	11:15:00	
6	CHP	CC-108	overload acted	Reset done	11:20:00	11:25:00	
7	WT	OP-3	DRIVE-1 tripped on overload	reset done	13:50:00	14:00:00	