# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 21/10/2026

Area: OHP

| Equipment | Job |
|---|---|
| Misc. | 1) JH o-4 LDB, Jho-2 hoist panel ppm is done. 2) co-30,31,32,65,66 chute vibrators ppm is done, co-63 to 66 chute vibrators base bolts replaced. 3) locp-1, field devices inspection is done. 4) Space heaters in OHP Yard inspection is done and faults rectified. 5) co-24 yard conveyor zss cage re positioned properly and joint done, 6) wbr-25 pcrd limit is checked. 7) brc-1,brc-2 lubrication motors supply is ensured. |
| co-14,tt-1,rsco-9a ; rco-2a,bpc-2, hoists at head end. | motor and panel side ppm is done |
| brc-2 on co-28 | pcrd timer contact , got stuck made free and tested pcrd operations. |