RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 11/11/2026

Area: OHP

Equipment	Job
tbs-4 on co-22	PCRD cable loops formed and got stuck between drum and slip ring, got crushed. Joint done by DNW. Angles welded back in place to prevent cable entry between drum and slip ring.