RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 04/11/2026

Area: OHP

Equipment	Job
co-31a,33a,37a	panel side ppm is done.
Misc.	1) co-12,13 level lighting circuit rectified and improved lighting, 2) co-65,30,31a,32a,8a chute vibrators ppm is done. 3) co-34 electrical brs checked and is found working. 4) brc-1 on co-31 interlock zss cage changed.
co-44	changed from DOL to VFD mode and trail run is taken, was tripping on OVD fault, increased deceleration time to 10Sec. Removed software bypasses.
co-17,18 ; co-35a	motor and panel side ppm is done.
brc-4 on co-8a	LT d2(operator cabin side) M3 motor failed, removed and shifted to HVMCC-1, prepared spare motor planned to be fixed tomorrow.
wbr-6a	M1 motor and brake 2 have been replaced and tested operations