वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 24/10/2026

Shift: A

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	TBS ON CO-22	Right luff not working.	Checked the operation and found healthy	06:30:00	06:50:00	wrong complaint
2	OHP	CO-25	Overload acted	Reset done	10:58:00	11:06:00	4 times in shift
3	OHP	BRC ON CO-32	Bucket wheels not running due to High Oil temperature Trip.	After Temperature came to 55 deg, operations started	12:00:00	12:15:00	Informed the agency to check Air blast cooler circuit
4	OHP	CO-29	Overload acted	Reset done	13:05:00	13:40:00	
5	OHP	CO-44	Reported stopping on ZSS from c-shift,	Module and probe replaced	06:30:00	07:00:00	Module found to be OK. probe complaint
6	OHP	RCO-6A	Reported Red. Overload acted	reset done	08:40:00	08:50:00	
7	OHP	CO-70	MPR acted. Not getting reset properly	Reset done after bypassing for 20 minutes	09:30:00	09:45:00	MPR to be changed
8	CHP	STK-2 ON CC-35	PCRD cable fell down due to chain slip	After mechanical clearance, cable reeling done.	06:20:00	07:30:00	No delay
9	CHP	STK-3 ON CC-112	Boom conveyor tripped on SP	Reset done	06:40:00	06:50:00	

वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 24/10/2026

Shift: A

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
10	CHP	CC-105	BRS not getting Reset. Found sensor cable damaged.	Bypassed and made OK. Mechanical BRS is in circuit.	07:50:00	08:00:00	Rectified the cable and kept in circuit at 12:00 pm
11	CHP	CC-223	Pullcord not healthy. Found pullcord at middle area is in acted condition	Released and made OK	09:20:00	09:40:00	
12	CHP	CC-223	Drive tripped on over temperature fault	Reset done and panel doors made open	12:25:00	12:35:00	AC to be rectified
13	CHP	CC-219	ZSS acted. Found module not working.	Bypassed due to stream requirement	09:50:00	10:00:00	To be rectified
14	CHP	SCR-10 ON CC-105	Boom conveyor not running due to signal missing	LT done. then OK	12:50:00	13:00:00	