RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 10/11/2026

Area: OHP

Equipment	Job
co-11a	motor side ppm and greasing is done.
co-51 positon bit	Field wire got removed at io rack, reconnected it and removed software bypass.
Power Dip	Restored 1-141LC3 I/c2, tripped due to under voltage , Battery charger status is also checked. OM-10 and LOCP-2 MCC control supply tripped. Made ON.
brc-4 on co-8a	m3 motor installed and trail run is taken. Brake 2 MPCB is replaced due to faulty mpcb. Festoon cable arrangement is adjusted.