RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 30/10/2026

Area: OHP

Equipment	Job
tbs-6 on co-7a ; co-17, co-58 ; JH o-2 TIS hoist.	motor and panel side ppm is done.
wobr-2 on co-29	Boom conveyor pull-chord cable laid, connections being done.
brc-1 on co-31	CT speeds changed high-->600 ; medium-->500 ; low-->400. as per operation requirement,
LC and OM's	Sump levels checked and de watering is checked.
om-16,24,1-141lc4,1-15lc2, LBD-6 RIO's	PPm is done.
Misc	1) LC7 to LOCP-1 street lighting is improved. 2) LOCP-2 approach road 400W SV lamp fixed and powered from timer circuit at co-11a. 3) co-34a to 36a chute vibrator is not workig, removed and shifted to store. 4) All TIS conveyor motor details in OHP have been collected. 5) co-32 yard focus lamp rectified. 6) co-25 spare motor coupling is fixed, trail run to be taken and shifted to co-25 head end. 7) JH O-2 Tunnel area new lamps fixed, circuit problems rectified and lighting is improved.
1-141LC3 top floor	false ceiling fell down on to MCC, debris cleared and housekeeping is done.
cbms of co-6a conveyor motor	removed motor heating is done, megger values found ok, trail run is taken and kept run for 45min , currents 4A balanced , planned to be fixed in co-2a CBMS.
tbs-2 on co-21	right luff MPCB is changed, Brake rectifier changed, Brake panel earth fault issue rectified and restored Right luff operation.
co-12a brs	canopy, installed, Reset PB station with BRS indication lamps is made ready and kept in circuit.