वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 08/11/2026

Shift: B

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	RSCO-6A	Overload acted	Reset done	17:00:00	17:10:00	
2	OHP	VF-10A	Overload acted	Reset done	17:55:00 21:05:00	18:00:00 21:15:00	
3	OHP	BRC-1 ON CO-31	B/C tripped on overload	Reset done	14:10:00	14:20:00	
4	OHP	CO-26	overload acted	reset done	15:00:00	18:50:00	three times
5	OHP	DB-1	Reported RED. found glass fuse loose in CJB	Properly connected and found OK	19:00:00	19:15:00	
6	CHP	CC-54	Overload tripped	Reset done	19:20:00	19:30:00	two times
7	CHP	CC-131	overload tripped	Reset done	18:25:00	18:30:00	
8	CHP	SCR-5 ON CC-32	B/C tripped on overload	reset done	15:40:00	15:50:00	
9	CHP	RECL-1 ON CC-36	LT not operating. Found over tension limit switch stuck up.	switch cleaned and made free	16:00:00	16:15:00	
10	CHP	SCR-9 ON CC-104	TUL chute sensor acted. found jamming	informed to operation	20:35:00	20:45:00	
11	CHP	CC-26A	overload acted	Reset done	19:30:00	19:40:00	
12	CHP	CC-110	ZSS acted. found material jamming	Informed to operation. after cleaning found OK	19:50:00	20:00:00	
13	WT	OC-1A, OAF-1A,OAF-2A	Became unhealthy.	LC-9 PLC I/O rack recycle done and made OK	21:25:00	21:30:00	

वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 08/11/2026

Shift: B

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
14	WT	CP-1	Drive-6 tripping on OCA. Found motor R-phase lug got cut.	Drive feedback bypassed for rake completion. after rake completion, Re crimping and proper termination done and checked OK	15:15:00	15:30:00	
15	IOSA	BRC ON OC-15A	Bucket wheel-2 stopping after running for 10 sec. ZSS probe found to be faulty	Bypassed and checked OK.	20:15:00	20:35:00	probe to be changed and checked