RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 12/10/2026

Area: CHP

Equipment	Job
CC 58	D 2 Burnt motor removed and sent to ERS.New motor coupling fixed and placed on the bed
CC 215/216 T/E	Sump pump motor coupling fixed and motor installed,de watering done in auto mode
CC 126	Tail end 3 nos 30W fixtures provided
JH C 17	Cable laid for compressor and supply provided
SCR 2	30 degree angle magnetic switch replaced and kept in ckt
CC 39,R 1	PPM was done
LC 21(CM 5,CM 6)	Bus bar maintenance was done
LC 21	Inside (roof)and around area bushes cleaning done