वी.एस.पी
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL SHIFT REPORT

Date: 18/10/2026

Shift: B

Incharge(s): M Kailash

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|---|---|---|---|---|---|---|---|
| 1 | OHP | VF-10A | Emergency pushbutton hardware contact element problem. | Wiring modified and made OK. | 14:00:00 | 14:20:00 | |
| 2 | OHP | CO-26 | OLR acted | Reset done | 16:45:00<br>17:55:00<br>18:30:00 | 16:55:00<br>18:05:00<br>18:40:00 | |
| 3 | OHP | VF-10A | Overload acted | reset done | 16:00:00<br>17:55:00 | 16:15:00<br>18:10:00 | |
| 4 | OHP | CO-29 | Overload acted | Reset done | 17:40:00 | 17:45:00 | |
| 5 | OHP | CO-34 | Overload acted | Reset done | 17:55:00 | 18:00:00 | |
| 6 | OHP | CR-1 | Motor protection Relay acted on overload | Reset done | 20:20:00 | 20:30:00 | |
| 7 | OHP | CO-48 | Overload acted | reset done | 21:25:00 | 21:35:00 | |
| 8 | OHP | BRC ON CO-8A | Hyd. pump not starting. Found Low Oil level. | Informed to operation | 21:15:00 | 21:30:00 | No electrical delay |
| 9 | CHP | CC-131 | Tripped on overload | reset done | 18:35:00 | 18:40:00 | |
| 10 | CHP | CC-107 | Tripped on overload | reset done | 20:45:00 | 20:50:00 | |
| 11 | CHP | SCR-4 ON CO-111 | Boom conveyor not starting in stacking mode. Found mode selector switch knob not proper | Properly arranged and made OK | 19:50:00 | 20:05:00 | |