# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

### ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 10/11/2026

Area: OHP

| Equipment | Job |
|---|---|
| VF-2 | Counter weight angle increased by 20%, on operation requirement. |
| co-11a | motor side ppm and greasing is done. |
| co-51 positon Indication on DB3 and 5. | Field wire got removed at io rack, reconnected it and removed program bypass. |
| Power Dip | Restored 1-141LC3 I/c2, tripped due to under voltage , Battery charger status is also checked. OM-10 and LOCP-2 MCC control supply tripped. Made ON. |
| brc-4 on co-8a | m3 motor installed and trail run is taken. Brake 2 MPCB is replaced due to faulty mpcb. Festoon cable arrangement is adjusted.Thruster brakes oil level low, oil topup done and brake mechanism is checked. |