RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

वी.एस.पी
VSP

Date: 15/10/2026

Area: OHP

Equipment	Job
Misc	1) DB-1,35a,37a gallery lighting is improved 2) TBS-7 LT motor 11KW is sent to ERS 3) BRC 4 on co-8a Illumination is improved 4) LOSP-2 first floor illumination is improved. 5) Overhauling of VF motor is done.
co-25	motor is changed as sound observed from DE side, spare motor is installed currents chekced , removed motor is sent to ERS.
cr-3a Gap adjustment	checked no problem is found, gap adjustment done, bubble memory valve is to be fixed in proper position was left hanging as a shorter hose pipe is used. Covered it properly. Motor , panel and Lubrication pack ppm is done, crusher motor greasing is also done.
tbs-1 on co-20	crmp side LT brake problem to be checked further. brake made free and gave clearance with single brake on CHP side. m4 mpcb replaced and trail run is taken.
rsco-10a to co-3a ; co-11 to co-3a chute vibrators	base bolts changed and fixed properly in place. trail run is taken.