वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 07/11/2026

Shift: B

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	CO-26	overload acted	Reset done	14:15:00	18:00:00	4 times
2	CHP	STK-2 ON CC-35	slew not working. Found material jamming at slew area.	Informed to operation. After cleaning slew found OK	14:40:00	14:50:00	No electrical delay
3	CHP	STK-3 ON CC-112	Lt not working. Found PCRD tension acted	Released and made OK	18:50:00	19:00:00	
4	CHP	CC-107	Overload acted	Reset done	19:45:00	19:55:00	
5	CHP	CC-131	Overload tripped	Reset done	19:30:00	19:35:00	
6	CHP	CC-54	Overload tripped	reset done	19:50:00	21:30:00	4 times
7	CHP	CC-51	MPR tripped to stop feeding conveyor	Reset done	20:10:00	20:15:00	
8	CHP	CC-109	pullcord acted	Released and made OK	17:10:00	17:20:00	No electrical delay
9	CHP	CC-29 TT	power tripped. Found material jamming	Cleared by operation and reset done	16:40:00	16:50:00	
10	CHP	CC-22	position signal wire found loose.	connected properly	19:10:00	19:20:00	