वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 18/10/2026

Shift: B

Incharge(s): M Kailash

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	VF-10A	Emergency pushbutton hardware contact element problem.	Wiring modified and made OK.	14:00:00	14:20:00	
2	OHP	CO-26	OLR acted	Reset done	16:45:00 17:55:00 18:30:00	16:55:00 18:05:00 18:40:00	
3	OHP	VF-10A	Overload acted	reset done	16:00:00 17:55:00	16:15:00 18:10:00	
4	OHP	CO-29	Overload acted	Reset done	17:40:00	17:45:00	
5	OHP	CO-34	Overload acted	Reset done	17:55:00	18:00:00	
6	OHP	CR-1	Motor protection Relay acted on overload	Reset done	20:20:00	20:30:00	
7	OHP	CO-48	Overload acted	reset done	21:25:00	21:35:00	
8	OHP	BRC ON CO-8A	Hyd. pump not starting. Found Low Oil level.	Informed to operation	21:15:00	21:30:00	No electrical delay
9	CHP	CC-131	Tripped on overload	reset done	18:35:00	18:40:00	
10	CHP	CC-107	Tripped on overload	reset done	20:45:00	20:50:00	
11	CHP	SCR-4 ON CO-111	Boom conveyor not starting in stacking mode. Found mode selector switch knob not proper	Properly arranged and made OK	19:50:00	20:05:00	