वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 10/11/2026

Shift: A

Incharge(s): Lal Singh

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	ALL OHP	NO POWER IN RMHP FROM LBSS-1	TESTED AFTER POWER RESTORATION	09:45:00	10:25:00	
2	OHP	CO-26	TRIPPED ON OLR 3 TIMES	RESET DONE	08:15:00	11:55:00	
3	OHP	CO-19 TBS	LEFT LUFF NOT WORKING	OLR ACTED RESET DONE	08:20:00	08:30:00	
4	OHP	BRC ON CO-28 AND CO31	NO POWER ... ACB TRIPP DUE TO POWER FAIL	MADE ON	11:00:00	11:20:00	
5	OHP	WF-5	STOPPING ON ZSS	LOOP LOOSE .. FIXED PROPERLY	11:45:00	11:55:00	
6	OHP	VF-10A	TRIPPED	RESET	12:20:00	12:30:00	
7	OHP	CO-48	TRIPPED ON OLR	RESET DONE	13:00:00	13:05:00	
8	CHP	ALL CHP	NO POWER	TESTED AFTER POWER RESTORATION FROM LBSS	09:45:00	10:20:00	
9	CHP	SCR-9 ON CC104	PCRD TENSION ACTED	RELEASED AND TESTED	07:40:00	07:50:00	
10	CHP	SCR-5 CC-32	LT DRIVE TRIPPED	RESET DONE	08:00:00	08:15:00	
11	CHP	SCR-5 CC-32	BC MCCB TRIP	CHECKED MADE ON AND TESTED	08:50:00	09:05:00	
12	CHP	CC-35 S-2	SLEW NOT WORKING ... SLEW 30 DEGREE LIMIT ACTED	RELEASED AND TESTED	11:45:00	11:55:00	
13	CHP	CC-201 TO CC 215	ALL RED ....UPS SUPPLY PROBLEM	MADE ON AND TESTED	12:30:00	13:05:00	
14	CHP	CC-18	ZSS CAGE STUCK	MADE FREE	12:00:00	12:10:00	

वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL SHIFT REPORT

Date: 10/11/2026 Shift: A

Incharge(s): Lal Singh

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
15	CHP	CC-28	POSTION SENSOR DAMAGED	BYPASSED IN IO RACK	08:30:00	08:40:00	
16	CHP	CC-14	TRIPPED ON OLR	RESET DONE	12:30:00	12:40:00	
17	CHP	CC-131	TRIPPED ON OLR	RESET DONE	12:45:00	12:50:00	
18	WT	OP-6	NOT MOVING ...D-5 ROTOR CONTACTOR STUCK	MADE FREE	08:15:00	08:30:00	